

ID	Task Mode	Task Name	Duration	Start	Finish	2016				2017				2018				2019			
						Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2
1		<b>RED DISTRIBUCION CAOBA CABRIA PAJARITO</b>	<b>832 days</b>	<b>Fri 12/11/15</b>	<b>Mon 2/18/19</b>																
2		REPLANTEO	30 days	Fri 12/11/15	Thu 1/21/16																
3		MOVIMIENTO DE TIERRA	15 days	Fri 12/11/15	Thu 12/31/15																
4		SUMINISTRO DE TUBERIA	35 days	Fri 12/11/15	Thu 1/28/16																
5		COLOCACION DE TUBERIA	30 days	Fri 1/1/16	Thu 2/11/16																
6		COLOCACION PIEZAS ESPECIALES	25 days	Fri 2/12/16	Thu 3/17/16																
7		CRUCES DE PUENTES	45 days	Fri 12/11/15	Thu 2/11/16																
8		COLOCACION VALVULAS EN	56 days	Mon 10/8/18	Mon 12/24/18																
9		REGISTRO	40 days	Tue 12/25/18	Mon 2/18/19																
10		IMPERMEABILIZAN TANQUE	21 days	Tue 12/25/18	Tue 1/22/19																

Project: RED CAOBA-CABRIA LI  
Date: Wed 1/2/19

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	