

CONSTRUCCION ACUEDUCTO DEL SECTOR SANTA ROSA, COMO EXTENSION DEL ACUEDUCTO DE COTUI, PROVINCIA SANCHEZ RAMIREZ

ID	Task Name	Duration	Start	Finish	2020							
					Quarter Aug Sep		4th Quarter Oct Nov Dec		1st Quarter Jan Feb Mar		2nd Quarter Apr May	
1	CONST. AC DEL SECTOR SANTA ROSA, COMO EXT. DEL ACUEDUCTO DE COTUI	131 days	Tue 01/10/19	Tue 31/03/20								
2	INICIO	0 days	Tue 01/10/19	Tue 01/10/19								
3	VALLA ANUNCIANDO OBRA	1 day	Tue 01/10/19	Tue 01/10/19								
4	CAMPAMENTO	3 days	Wed 02/10/19	Fri 04/10/19								
5	CONEXION CON DEPOSITO EXISTENTE ACUEDUCTO DE COTUI)	10 days	Mon 07/10/19	Fri 18/10/19								
6	ESTACION DE BOMBEO	12 days	Mon 21/10/19	Tue 05/11/19								
7	ELECTRIFICACION Y EQUIPAMIENTO	14 days	Wed 06/11/19	Mon 25/11/19								
8	LINEA DE IMPULSION	15 days	Tue 26/11/19	Mon 16/12/19								
9	ACONDICIONAMIENTO CAMINO A DEPOSITO REGULADOR	8 days	Tue 17/12/19	Thu 26/12/19								
10	CONSTRUCCION DEPOSITO REGULADOR CAPACIDAD 400 M3 (SUPERFICIAL)	30 days	Fri 27/12/19	Thu 06/02/20								
11	LINEA MATRIZ	8 days	Fri 07/02/20	Tue 18/02/20								
12	LINEA DE DISTRIBUCION Y LINEA DE CONDUCCION	30 days	Wed 19/02/20	Tue 31/03/20								
13	FIN	0 days	Tue 31/03/20	Tue 31/03/20								

DJJC

Project: CRONOGRAMA SANTA Date: Wed 11/09/19	Task		Inactive Task	Manual Summary Rollup		External Milestone	
	Split		Inactive Milestone	Manual Summary		Deadline	
	Milestone		Inactive Summary	Start-only		Progress	
	Summary		Manual Task	Finish-only		Manual Progress	
	Project Summary		Duration-only	External Tasks			