

Task Name	Duration	Start	Finish	Predecessors	Cost	Feb 10, '19							Feb 17, '19							Feb 24, '19						
						S	S	M	T	W	T	F	S	S	S	M	T	W	T	F	S	S	S	M	T	W
Obra: CONSTRUCCION LINEA DE CONDUCCION A LOS CACAOS COMO EXTENSION ACUEDUCTO FULA PROVINCIA MONSEÑOR NOUEL	14 days	Mon 2/11/19	Thu 2/28/19		\$3,757,190.69	[Gantt bar for main project]																				
GASTOS DIRECTOS	14 days	Mon 2/11/19	Thu 2/28/19		\$2,496,434.32	[Gantt bar for direct costs]																				
LINEA DE CONDUCCION	14 days	Mon 2/11/19	Thu 2/28/19		\$2,496,434.32	[Gantt bar for line construction]																				
REPLANTEO Y CONTROL TOPOGRAFICO	2 days	Mon 2/11/19	Tue 2/12/19		\$35,753.25	[Gantt bar for replanting]																				
MOVIMIENTO DE TIERRA	7 days	Wed 2/13/19	Thu 2/21/19	4	\$676,301.58	[Gantt bar for earth movement]																				
SUMINISTRO DE TUBERIA:	1 day	Wed 2/13/19	Wed 2/13/19	4	\$609,576.15	[Gantt bar for pipe supply]																				
COLOCACION DE TUBERIA:	10 days	Thu 2/14/19	Wed 2/27/19	6	\$38,455.05	[Gantt bar for pipe installation]																				
SUMINISTRO Y COLOCACION DE PIEZAS ESPECIALES	3 days	Wed 2/13/19	Fri 2/15/19	655	\$19,546.10	[Gantt bar for special pieces]																				
SUMINISTRO Y COLOCACION DE VALVULA:	3 days	Wed 2/13/19	Fri 2/15/19	655	\$100,494.19	[Gantt bar for valve supply]																				
CRUCES	1 day	Wed 2/13/19	Wed 2/13/19	655	\$43,207.05	[Gantt bar for crossings]																				
MANEJO DE TRANSITO Y SEÑALIZACION (EN AUTOPISTA DUARTE)	14 days	Mon 2/11/19	Thu 2/28/19	455	\$26,049.00	[Gantt bar for traffic management]																				
REPOSICION DE ASFALTO	5 days	Thu 2/14/19	Wed 2/20/19	10	\$869,894.41	[Gantt bar for asphalt replacement]																				
LIMPIEZA FINAL Y CONTINUA	14 days	Mon 2/11/19	Thu 2/28/19		\$7,500.00	[Gantt bar for final cleaning]																				
VARIOS	10 days	Mon 2/11/19	Fri 2/22/19		\$69,657.54	[Gantt bar for various tasks]																				
GASTOS INDIRECTOS:	12 days	Mon 2/11/19	Tue 2/26/19		\$1,260,756.37	[Gantt bar for indirect costs]																				
HONORARIOS PROFESIONALES	12 days	Mon 2/11/19	Tue 2/26/19		\$249,643.43	[Gantt bar for professional fees]																				
GASTOS ADMINISTRATIVOS	12 days	Mon 2/11/19	Tue 2/26/19		\$99,857.37	[Gantt bar for administrative costs]																				



MONOGRAMA AC. FU 1/13/19

Task	[Blue bar]	Project Summary	[Grey bar]	Manual Task	[Blue bar]	Start-only	[Blue bar]	Finish-only	[Blue bar]	External Tasks	[Blue bar]	External Milestone
Split	[Dotted bar]	Inactive Task	[Grey bar]	Duration-only	[Blue bar]	Manual Summary Rollup	[Blue bar]	Manual Progress	[Blue bar]	Manual Progress	[Blue bar]	Manual Progress
Milestone	[Diamond]	Inactive Milestone	[Grey bar]	Milestone	[Blue bar]	External Tasks	[Blue bar]	External Milestone	[Blue bar]	External Milestone	[Blue bar]	External Milestone
Summary	[Blue bar]	Inactive Summary	[Grey bar]	Manual Summary	[Blue bar]	External Milestone	[Blue bar]	External Milestone	[Blue bar]	External Milestone	[Blue bar]	External Milestone



