


ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Cost	Calendar																																	
								May 12, '19		May 19, '19		May 26, '19		Jun 2, '19		Jun 9, '19		Jun 16, '19		Jun 23, '19		Jun 30, '19		Jul 7, '19		Jul 14, '19															
								T	S	M	W	F	S	T	T	S	M	W	F	S	T	T	S	M	W	F	S	T	T	S	M	W	F	S	T	T	S	M	W	F	S
1		CONSTRUCCION RED DE DISTRIBUCION BARRIO PARAISO, MUNICIPIO	45 days	Mon 5/13/19	Fri 7/12/19		\$6,082,402.49																																		
2		GASTOS DIRECTOS	45 days	Mon 5/13/19	Fri 7/12/19		\$4,004,256.96																																		
3		LINEA DE CONDUCCION Y RED DE DISTRIBUCION	45 days	Mon 5/13/19	Fri 7/12/19		\$4,004,256.96																																		
4		REPLANTEO	3 days	Mon 5/13/19	Wed 5/15/19		\$23,425.72																																		
5		MOVIMIENTO DE TIERRA:	12 days	Thu 5/16/19	Fri 5/31/19	4	\$1,400,048.62																																		
6		SUMINISTRO DE TUBERIAS	2 days	Mon 6/3/19	Tue 6/4/19	5	\$1,306,202.36																																		
7		COLOCACION DE TUBERIAS	18 days	Wed 6/5/19	Fri 6/28/19	6	\$158,719.30																																		
8		PRUEBA HIDROSTATICA	10 days	Mon 7/1/19	Fri 7/12/19	7	\$47,970.34																																		
9		SUMINISTRO Y COLOCACION DE PIEZAS ESPECIALES	2 days	Wed 6/5/19	Thu 6/6/19	7SS	\$250,496.75																																		
10		SUMINISTRO Y COLOCACION DE VALVULAS	2 days	Wed 6/5/19	Thu 6/6/19	7SS	\$60,431.53																																		
11		ACOMETIDAS URBANAS EN POLIETILENO DE ALTA DENSIDAD Ø 6" ( 30 UD )	5 days	Wed 6/5/19	Tue 6/11/19	7SS	\$119,334.53																																		
12		ACOMETIDAS URBANAS EN POLIETILENO DE ALTA DENSIDAD Ø 4" ( 45 UD )	5 days	Wed 6/5/19	Tue 6/11/19	7SS	\$157,761.80																																		

Project: CONSTRUCCION RED D  
Date: Wed 3/20/19



Ing. Gil A. Pérez Díaz  
CODIA: 20175

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Cost		May 12, '19	May 19, '19	May 26, '19	Jun 2, '19	Jun 9, '19	Jun 16, '19	Jun 23, '19	Jun 30, '19	Jul 7, '19	Jul 14, '19																				
								T	S	M	W	F	S	T	T	S	M	W	F	S	T	T	S	M	W	F	S	T	T	S	M	W	F	S	T			
13		ACOMETIDAS URBANAS EN POLIETILENO DE ALTA DENSIDAD Ø 3" ( 75 UD )	8 days	Wed 6/5/19	Fri 6/14/19	7SS	\$255,856.33																															
14		HIDRANTE	1 day	Wed 6/5/19	Wed 6/5/19	7SS	\$133,856.67																															
15		VARIOS	45 days	Mon 5/13/19	Fri 7/12/19		\$90,153.01																															
16		GASTOS GENERALES	45 days	Mon 5/13/19	Fri 7/12/19		\$2,078,145.53																															
17		HONORARIOS PRC	45 days	Mon 5/13/19	Fri 7/12/19		\$400,425.70																															
18		GASTOS ADMINIS	145 days	Mon 5/13/19	Fri 7/12/19		\$160,170.28																															
19		SEGUROS, POLIZA	45 days	Mon 5/13/19	Fri 7/12/19		\$160,170.28																															
20		SUPERVISION DE I	45 days	Mon 5/13/19	Fri 7/12/19		\$200,212.85																															
21		GASTOS DE TRANE	45 days	Mon 5/13/19	Fri 7/12/19		\$180,191.56																															
22		LEY 6-86	45 days	Mon 5/13/19	Fri 7/12/19		\$40,042.57																															
23		ITBIS (LEY 07-2007	45 days	Mon 5/13/19	Fri 7/12/19		\$72,076.63																															
24		CODIA	45 days	Mon 5/13/19	Fri 7/12/19		\$4,004.26																															
25		IMPREVISTOS	45 days	Mon 5/13/19	Fri 7/12/19		\$400,425.70																															
26		MANTENIMIENTO	45 days	Mon 5/13/19	Fri 7/12/19		\$400,425.70																															
27		COMPLETIVO TRA	45 days	Mon 5/13/19	Fri 7/12/19		\$60,000.00																															

Project: CONSTRUCCION RED D  
Date: Wed 3/20/19

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			

**Ing. Gil A. Pérez Díaz**  
**CODIA: 20175**

