

AMPLIACION RED DE DISTRIBUCION ZONA NORTE, PROVINCIA HATO MAYOR

ID	Task Name	Duration	Start	Finish	2020														
					3rd Quarter		2nd Quarter		1st Quarter		4th Quarter		3rd Quarter		4th Quarter				
					Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
1	AMPLIACION RED DE DISTRIBUCION ZONA NORTE	236 days	Tue 01/10/19	Tue 25/08/20															
2	INICIO	0 days	Tue 01/10/19	Tue 01/10/19															
3	VALLA ANUNCIANDO OBRA	1 day	Tue 01/10/19	Tue 01/10/19															
4	CAMPAMENTO	5 days	Wed 02/10/19	Tue 08/10/19															
5	RED DE DIST ZONA NORTE VILLA NAVARRO, VILLA ORTEGA, LOS POLANCOS I Y II, LA	230 days	Wed 09/10/19	Tue 25/08/20															
6	PRELIMINARES	10 days	Wed 09/10/19	Tue 22/10/19															
7	CORTE, EXTRACCION Y BOTE DE CARPETA ASFALTICA	5 days	Wed 23/10/19	Tue 29/10/19															
8	MOVIMIENTO DE TIERRA	97 days	Wed 30/10/19	Thu 12/03/20															
9	SUMINISTRO DE TUBERIA	30 days	Wed 09/10/19	Tue 19/11/19															
10	COLOCACION TUBERIA	95 days	Fri 01/11/19	Thu 12/03/20															
11	SUMINISTRO Y COLOCACION DE PIEZAS ESPECIALES	20 days	Fri 13/03/20	Thu 09/04/20															
12	SUMINISTRO Y COLOCACION DE VALVULAS	15 days	Fri 10/04/20	Thu 30/04/20															
13	ACOMETIDAS	30 days	Fri 01/05/20	Thu 11/06/20															
14	HIDRANTES	10 days	Fri 12/06/20	Thu 25/06/20															
15	PRUEBAS HIDROSTATICA EN TUBERIAS DE	10 days	Fri 26/06/20	Thu 09/07/20															
16	ACHIQUE CON BOMBA	3 days	Fri 10/07/20	Tue 14/07/20															
17	ASFALTO L= 2,750M	25 days	Wed 15/07/20	Tue 18/08/20															
18	LIMPIEZA CONTINUA Y FINAL	5 days	Wed 19/08/20	Tue 25/08/20															
19	FIN	0 days	Tue 25/08/20	Tue 25/08/20															

Project: CRONOGRAMAS ZONA Date: Thu 12/09/19	Task		Inactive Task	Manual Summary Rollup		External Milestone	
	Split		Inactive Milestone	Manual Summary		Deadline	
	Milestone		Inactive Summary	Start-only		Progress	
	Summary		Manual Task	Finish-only		Manual Progress	
	Project Summary		Duration-only	External Tasks			